


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE SECOND QUARTER, CY 2019**

Province, City or Municipality: **DINGRAS, ILOCOS NORTE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Evacuation Facility (Phase II)	Dingras, I. Norte	4,386,108.51	10/27/2018	2/3/2019	100%	4,386,108.51		Full Payment

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ROMEO M. CALMA
 Municipal Accountant


JOEFREY P. SAGUID
 Municipal Mayor