


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE FIRST QUARTER, CY 2017**

Province, City or Municipality: **DINGRAS, ILOCOS NORTE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Level II Water System at Brgy. San Marcelino	Dingras, I. Norte	4,481,426.76	10/28/2016	4/24/2017	58.634%	987,321.55		2nd partial payment
Construction of Level II Water System at Brgy. San Marcelino	Dingras, I. Norte				77.94%	865,229.48		3rd partial payment
Construction of Level II Water System at Brgy. San Marcelino	Dingras, I. Norte				80.33%	107,000.00		4th partial payment
Construction of Level II Water System at Brgy. San Marcelino	Dingras, I. Norte				93.27%	578,331.70		5th partial payment
Construction of Manpower Development Center (Phase III) at Madamba	Dingras, I. Norte	492,589.23	1/14/2017	2/25/2017	100%	492,589.23		full payment
Payment of 12 units water pump	Dingras, I. Norte	496,293.00	1/31/2017	2/14/2017	100%	496,293.00		full payment
Construction of National Child Development at Guerrero	Dingras, I. Norte	2,434,123.27	10/28/2016	3/2/2017	78.19%	628,668.67		3rd partial payment
Construction of National Child Development at Guerrero	Dingras, I. Norte				90%	547,471.76		4th partial payment
Concreting of Multi-Purpose Drying Pavement at Baresbes, Suyo, Saludaes and San Marcelino	Dingras, I. Norte	1,021,245.63	2/1/2017	2/22/2017	100%	1,021,245.63		full payment

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ROMEO M. CALMA
Municipal Accountant


ERDIO E. VALENZUELA
Municipal Mayor

