


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE FIRST QUARTER, CY 2016**

Province, City or Municipality: **DINGRAS, ILOCOS NORTE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Brgy, Health Center -Ver	Dingras, I. Norte	1,491,501.00	11/11/2015	31/12/2015	100%	1,267,775.85		Full Payment
Purchase of 87 Cavans Rice for Supplemental Feeding Program	Dingras, I. Norte	185,599.17			100%	185,599.17		Full Payment
Construction of Upper, Middle and Lower Espiritu Small Reservoir Irrigation Project-Espiritu.	Dingras, I. Norte	8,762,313.45	08/04/2015	26/07/2015	100%	877,794.56		Full Payment

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ROMED M. CALMA
 Municipal Accountant


HON. ERDIO E. VALENZUELA
 Municipal Mayor