

FDP Form 6 - Trust Fund Utilization


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE SECOND QUARTER, CY 2015**

Province, City or Municipality: **DINGRAS, ILOCOS NORTE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Purchase of various groceries for supplemental feeding program for Day Care Pupils of Dingras, I. Norte.	Dingras, I. Norte	365,213.40	27/02/2015	24/04/2015	100%	365,213.40		
Restoration of Bacsil Small Water Reservoir Irrigation Project-Bacsil.	Dingras, I. Norte	2,930,680.98	08/04/2015	18/05/2015	68.26%	2,000,293.22	15working days	1st partial payment
Construction of Capasan Small Reservoir Irrigation Project-Capasan.	Dingras, I. Norte	1,953,114.75	08/04/2015	04/05/2015	48.34%	944,059.31	15working days	1st partial payment
Construction of Upper, Middle and Lower Espiritu Small Reservoir Irrigation Project-Espiritu.	Dingras, I. Norte	8,762,313.45	08/04/2015	26/07/2015	28.64%	2,509,656.57		1st partial payment
Restoration of Bacsil Small Water Reservoir Irrigation Project-Bacsil.	Dingras, I. Norte	2,930,680.98	08/04/2015	18/05/2015	14.21%	416,388.29		2nd partial payment
Construction of Capasan Small Reservoir Irrigation Project-Capasan.	Dingras, I. Norte	1,953,114.75	08/04/2015	04/05/2015	34.92%	682,022.13		2nd partial payment
Purchase of various supplies for various Negosyo sa Kariton (NEGO-KART) Beneficiaries of Dingras, I. Norte.	Dingras, I. Norte	7,500.00	01/06/2015	03/06/2015	100%	7,500.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ROMED M. CALMA
 Municipal Accountant


ERDIO E. VALENZUELA
 Municipal Mayor