

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
SECOND QUARTER, CY 2022**

Province, City or Municipality: DINGRAS

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b> (pls. list down specific projects)								
<b>1. INSTALLATION/MAINTENANCE OF STREET LIGHTS</b>								
Cost of labor, Installation of 12 units of Streetlights at Sitio Mayudan	Lumbad	20,600.00	4/18/2022	4/25/2022	100%	20,600.00		completed
<b>2. WATER SUPPLY PROGRAM</b>								
Gas, Backhoe Hitachi and Prime mover, re: Excavation of irrigational canal	San Marcos,	11,149.20	4/18/2022	4/18/2022	100%	11,149.20		Implemented
Gas, Backhoe Hitachi, re: Maintenance of Canal Lining	Mandaloque	3,716.40	4/18/2022	4/18/2022	100%	3,716.40		Implemented
Gas, Backhoe Hitachi, re: Rehab of irrigational canal	Sagpatan	3,716.40	4/18/2022	4/18/2022	100%	3,716.40		Implemented
<b>3. CONSTRUCTION OF MPH AT BRGY. ALBANO</b>								
<b>4. COMMUNITY BASE MONITORING SYSTEM (cbms)</b>								
<b>5. COVID 19 Response/Mitigating/Programs/Projects</b>								
<b>SUB TOTAL</b>		<b>39,182.00</b>				<b>39,182.00</b>		

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
SECOND QUARTER, CY 2022**

Province, City or Municipality: DINGRAS

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>ECONOMIC DEVELOPMENT</b> (pls. list down specific projects)								
<b>1. Tourism Development</b>								
<b>2. Support to Agricultural Devt. Food Security Program</b>								
Gas, Various heavy equipment, Const. of pavement	Parado	34,686.40	4/18/2022	4/18/2022	100%	34,686.40		delivered
Construction of Farmer's Multi-purpose Bldg (Phase I)	Cali	996,726.26	3/23/2022	6/28/2022	100%	996,726.26		implemented
						-		
<b>3. Support to ARCDP</b>								
<b>4. Construction/Maintenance of Local Roads &amp; Bridges</b>								
Gas, various heavy equipments, re: Maintenance of FMR	Sagpatan	14,865.60	4/18/2022	4/18/2022	100%	14,865.60		Implemented
Gas, various heavy equipments, re: Maintenance of FMR	San Marcelino	18,888.00	4/29/2022	4/29/2022	100%	18,888.00		Implemented
Gas, various heavy equipments, re: Maintenance of FMR	Parado	42,498.00	4/29/2022	4/29/2022	100%	42,498.00		Implemented
Concreting of Local Access Rd, Sitio Casanicolasan-Sta. Cruz	San Marcelino	996,053.60	3/29/2022	05/06/2022	100%	996,053.60		Implemented
<b>5. Improvement of New Slaughterhouse</b>								
Tailor fit modular compact waste water treatment system at Slaughterhouse	Cali	7,995,800.00	03/07/2022	06/05/2022	100%	7,995,800.00		Completed
<b>SUB TOTAL</b>		<b>10,099,517.86</b>				<b>10,099,517.86</b>		

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
SECOND QUARTER, CY 2022**

Province, City or Municipality: DINGRAS

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>ENVIRONMENTAL SERVICES</b> (pls. list down specific projects)								
<b>1. Clean and Green Program</b>								
purchase of Motorcycle with side-car (kurong-kurong) used for hauling of garbage of various brgys.	Dingras	375,000.00	6/15/2022	8/16/2022	100%	375,000.00		delivered
Purchase of Grass cutter and chain saw for use at the various Barangays	Dingras	364,600.00	6/27/2022	7/27/2022	100%	364,600.00		delivered
<b>2. Support to Solid Waste Management</b>								
Gas, Various Equipment re: Tapping of Waste at Sanitary Landfill	Dingras	28,492.40	4/18/2022	4/18/2022	100%	28,492.40		delivered
<b>3. Flood Control Projects</b>								
const. of flood control along poblacion areas (cont'n.)	Madamba	993,899.29	03/09/2022	05/10/2022	100%	993,899.29		Implemented
<b>SUB TOTAL</b>		<b>1,761,991.69</b>				<b>1,761,991.69</b>		
<b>GRAND TOTAL</b>		<b>11,900,691.55</b>				<b>11,900,691.55</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**NOEL E. SALVATIERRA**  
MPDC

  
**ADELA GARCIA**  
AMT/ Acting MBO

  
**JOEFREY P. SAGUID**  
Municipal Mayor