

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: I
 PROVINCE : ILOCOS NORTE
 MUNICIPALITY: DINGRAS

CALENDAR YEAR: 2023
 QUARTER 3

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	otal Cost Incurred to Date		
Construction of Multi-Purpose Building	Guerrero, Dingras, I. N.	4,998,385.07	08/07/2023	06/11/2023	56.98	2,848,146.72		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

ADELA A. GARCIA
 AMT/Acting MBO

ROMEO M. CALMA
 Municipal Accountant

JOEFREY P. SAGUID
 Municipal Mayor