

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: I
PROVINCE : ILOCOS NORTE
MUNICIPALITY: DINGRAS

CALENDAR YEAR: 2022
QUARTER 4

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Improvement of the Caluya-Cadamortisan Canal Lining	Brgy. Barong	4,922,242.22	02/02/2022	02/05/2022	100%	4,922,242.22		completed
Concreting of Farm to Market Road	Brgy. San Marcelino	9,988,468.52	06/10/2022	10/12/2022	66%	6,620,261.73		On Going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

ADELA A. GARCIA
 AMT/Acting MBO


ROMEO M. CALMA
 Municipal Accountant


JOEFREY P. SAGUID
 Municipal Mayor