

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: I
PROVINCE : ILOCOS NORTE
MUNICIPALITY: DINGRAS


CALENDAR YEAR: 2023
QUARTER 4

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	otal Cost Incurred to Date		
Construction of Multi-Purpose Building	Guerrero, Dingras, I. N.	4,998,385.07	08/07/2023	06/11/2023	100%	4,287,664.10		
Construction of 1-Storey Super Health Center	Root, Dingras, I. N.	8,458,694.78	15/07/2023	13/01/2024	15%	1,300,000.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ADELA A. GARCIA
 AMT/Acting MBO


ROMEO M. CALMA
 Municipal Accountant


JOEFREY P. SAGUID
 Municipal Mayor