


**20% COMPONENT OF IRA UTILIZATION**  
 FOR THE THIRD QUARTER, C.Y. 2019  
 Province, City or Municipality: DINGRAS


	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status % of Completion	Total Cost Incurred to Date Date	No. of Extensions, if	Remarks
I	<b>SOCIAL SERVICES</b>								
	<b>1. Installation/ Maintenance of Street Lights</b>								
	<b>2. Water Supply Program</b>								
	<b>3. Manpower Development Center</b>								
	<b>4. Construction of Evacuation Center</b>								
II	<b>ECONOMIC SERVICES</b>								
	<b>1. Tourism Development</b>								
	ameera garden various ornamental plants lanscaping around the plaza, parks	Dingras	109,765.00	8/27/2019			109,765.00		
	BJMJB CONS. Rehab of comfort rooms rizal park	Dingras	328,896.25	9/25/2019			328,896.25		
	<b>2. Support to Agricultural Devt. Food Security Program</b>								
	<b>c. Food Security Program</b>								
	<b>3. Support to ARCDP</b>								
	<b>4. Construction/ Maint. Of Local Roads &amp; Bridges</b>								
	AJAGS dismanteling/haulingRCPipes,Barong,June19	Barong	4,189.50	7/18/2019			4,189.50		
	AJAGS,gas,roadgraveling,sitio Caluya,Espiritu,July 9-11	Espiritu	20,947.50	7/23/2019			20,947.50		
	newthriftyhardware,const.mats.sitiosanroque,Francisco	Francisco	46,800.00	7/31/2019			46,800.00		
	JLR GAS of mdt yellow , payloader brgy ver aug 1	Ver	5,951.40	9/5/2019			5,951.40		
	thrifty mart 8 pcs 1m RC pipes brgy lumbad	Lumbad	34,040.00	9/5/2019			34,040.00		
	<b>SUB TOTAL</b>		<b>550,589.65</b>				<b>550,589.65</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:

  
 NOELLE SALVATIERRA  
 MPDC


Certified correct:

  
 JOEFREY P. SAGUID  
 Municipal Mayor


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status % of Completion	Total Cost Incurred to Date	No. of Extensions, if any	Remarks
<b>5. Support to Livelihood &amp; Cooperative Development</b>						-		
						-		
<b>6. ENGINEERING SERVICES</b>						-		
AJAGS gas concreting bgy roads sitio 3 & 6 brgy sulquiano	sulquiano	2,420.00	8/23/2019			2,420.00		
<b>7. Improvement of Public Market</b>						-		
Alexander felipe labor pakyaw rep water & drainage system	francisco	10,000.00	9/6/2019			10,000.00		
BJMJB improvement of old public market CR	dingras	1,338,207.15	9/25/2019			1,338,207.15		
BJMJBimprovement of public market CR new market	dingras	1,452,479.88	9/25/2019			1,452,479.88		
<b>8. DEBT SERVICING (Loan Amortization for the Public Market)</b>						-		
LBP,loanamort&interest,CY2019,market	dingras	412,161.62	9/30/2019			412,161.62		
						-		
<b>9. Purchase of Heavy Equipment</b>						-		
<b>10. Improvement of New Slaughterhouse</b>						-		
KRB installation water system at the new slaughterhouse	Cali	535,349.81	9/25/2019			535,349.81		
<b>C.Environmental Management Services</b>								
<b>1. Clean and Green Program</b>								
NewEra Ventures,3 units brasscutter	dingras	60,810.81	7/8/2019			60,810.81		
<b>2. Support to Solid Waste Management</b>								
labor pakyaw sanitary landfill	suyo	130,000.00	9/24/2019			130,000.00		
construction installation water system at municipal engineered sanitary landfill	suyo	555,509.81	9/25/2019			555,509.81		
<b>3. Flood Control Projects</b>								
JLR GAS of backhoe hitachi brgy barong	barong	2,746.80	9/5/2019			2,746.80		
SUB TOTAL		4,499,685.88				4,499,685.88		
<b>GRAND TOTAL</b>		<b>5,050,275.53</b>				<b>5,050,275.53</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:

  
NOEL E. SALVATIERRA  
MPDC

Certified correct:

  
JOEFREY P. SAGUID  
Municipal Mayor



3,750,618.46    4,301,208.11

749,067.42  
5,050,275.53