

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE First QUARTER, CY 2020**

Province, City or Municipality: **DINGRAS, ILOCOS NORTE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of Local Access Roads	Francisco, Dingras	11,245,621.81	7/12/2019	10/3/2020	25.04%	2,816,402.60		as of Feb. 10, 2020

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
ROMEO M. CALMA  
 Municipal Accountant

  
JOEFREY P. SAGUID  
 Municipal Mayor