

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE Third QUARTER, CY 2020**

Province, City or Municipality: **DINGRAS, ILOCOS NORTE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of Local Access Roads	Francisco, Dingras	11,245,621.81	12/7/2019	3/10/2020	100%	8,429,119.86		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ROMEO B. CALMA
 Municipal Accountant


JOEFREY P. SAGUID
 Municipal Mayor