

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS**  
**1ST QUARTER, CY 2022**

Province, City or Municipality: DINGRAS

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b> (pls. list down specific projects)								
1. INSTALLATION/MAINTENANCE OF STREET LIGHTS								
New Thrifty, GI Pipes, installation of street lights	Francisco	19,200.00	3/18/2022	04/05/2022	100%	19,200.00		delivered
2. WATER SUPPLY PROGRAM								
AB Casiano, const of deepwell at sitio Magatel & Tagtaggat	Francisco	44,000.00	03/09/2022	3/24/2022	100%	44,000.00		delivered
3. CONSTRUCTION OF MPH AT BRGY. ALBANO								
4. COMMUNITY BASE MONITORING SYSTEM (cbms)								
LGUSUITE, inc. procurement of CBMS-HLDMS	DINGRAS	3,598,000.00	02/04/2022	4/22/2022	100%	3,598,000.00		implemented
5. COVID 19 Response/Mitigating/Programs/Projects								
H. Castro, CA , COVID 19 Facility & EOC	DINGRAS	20,000.00	1/25/2022	1/28/2022	100%	20,000.00		implemented
JLR,Gasoline, Mitsubishi L300 1/13,17 & 20, 2022	Suyo & Barong	4,038.00	1/13/2022	1/20/2022	100%	4,038.00		implemented
Eon's catering service, emergency meeting with punong barangays regarding the guidelines and protocols of the alert level 3 system (covid19) 1/14/2022	DINGRAS	8,700.00	1/14/2022	1/14/2022	100%	8,700.00		delivered
Purchase of medecines for Covid 19 response	DINGRAS	94,600.00	2/23/2022	03/11/2022	100%	94,600.00		delivered
Joshua & Caleb Gen. mdse, various office supplies, Resbakuna for Kids (5-11y/o)	DINGRAS	199,000.00	03/08/2022	3/15/2022	100%	199,000.00		delivered
Onecare Pharma Traders, procurement of medical & laboratory supplies at MHO	DINGRAS	2,855,050.00	03/08/2022	3/15/2022	100%	2,855,050.00		delivered
<b>SUB TOTAL</b>		<b>6,842,588.00</b>				<b>6,842,588.00</b>		

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
1ST QUARTER, CY 2022**

Province, City or Municipality: DINGRAS

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>ECONOMIC DEVELOPMENT</b> (pls. list down specific projects)								
<b>1. Support to Agricultural Devt. Food Security Program</b>								
Materials ,const. of Tobacco Curing Barn at sitio Nalasin B,	San Marcelino	112,840.00	03/09/2022	3/18/2022	100%	112,840.00		delivered
JLR gas station, gas, various HE, Feb. 15-17	Dingras	25,548.60	3/14/2022	3/14/2022	100%	25,548.60		implemented
Construction of Farmer's Multi-purpose Bldg (Phase I)	Cali	996,726.26	3/23/2022	996,726.26	60%	149,508.94		on going
<b>2. Support to ARCDP</b>								
LTO, reg. of TMX 155 SH 4428, MPDC, 2022-2023	Dingras	295.00	3/14/2022	3/14/2022	100%	295.00		implemented
GSIS, insurance HONDA TMX SH4428 CY 2022-2023	Dingras	278.55	3/30/2022	3/30/2022	100%	278.55		implemented
<b>3. Construction/Maintenance of Local Roads &amp; Bridges</b>								
Purchase of Construction Materials/Maint. Of Local Access Road	Madamba	7,837.58	01/06/2022	1/14/2022	100%	7,837.58		Implemented
gas Forward GLC, Forward Custom, Five star, Payoader Lonking	Sulquiano	18,640.80	1/24/2022	1/25/2022	100%	18,640.80		Implemented
Alexander Felipe, labor cost, embankment protection at Medina	Medina	12,300.00	03/09/2022	3/31/2022	100%	12,300.00		Implemented
labor cost, const. of Farmer's access ramp at the Diversion road	Madamba	29,000.00	03/09/2022	3/31/2022	100%	29,000.00		Implemented
Concreting of Local Access Rd, Sitio Casanicolasan-Sta. Cruz	San Marcelino	996,053.60	3/29/2022	05/06/2022	100%	149,408.04		on going
JLR, gas of various HE re: embankment of Brgy. Roads Feb 23, 2022	San Marcos	10,949.40	3/29/2022	3/29/2022	100%	10,949.40		Implemented
JLR, gas of various HE re: embankment of Roads at Sagpatan feb 24, 28 and March 1, 2022		25,548.60	3/29/2022	3/29/2022	100%	25,548.60		Implemented
JLR, gas of various HE re: embankment of Brgy. Roads at Bacsil March 2, 2022		5,474.70	3/29/2022	3/29/2022	100%	5,474.70		Implemented
<b>4. Improvement of New Slaughterhouse</b>								
Tailor fit modular compact waste water treatment system at Slaughterhouse	Cali	7,995,800.00	03/07/2022	06/05/2022	100%	1,199,370.00		on going
<b>SUB TOTAL</b>		<b>10,237,293.09</b>				<b>1,747,000.21</b>		

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
1ST QUARTER, CY 2022**

Province, City or Municipality: DINGRAS

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>ENVIRONMENTAL SERVICES</b> (pls. list down specific projects)								
<b>1. Support to Solid Waste Management</b>								
Purchase of various materials and supplies for use at MRF/Sanitary Landfill	Suyo	82,740.00	3/28/2022	04/11/2022	100%	82,740.00		delivered
<b>2. Flood Control Projects</b>								
const. of flood control along poblacion areas (cont'n.)	Madamba	993,899.29	03/09/2022	05/10/2022	65%	149,084.89		on going
<b>SUB TOTAL</b>		<b>1,121,446.29</b>				<b>231,824.89</b>		
<b>GRAND TOTAL</b>		<b>18,201,327.38</b>				<b>8,821,413.10</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**NOEL E. SALVATIERRA**  
MPDC

  
**ADELA GARCIA**  
AMT/ Acting MBO

  
**JOEFREY P. SAGUID**  
Municipal Mayor