

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
THIRD QUARTER, CY 2022**

Province, City or Municipality: DINGRAS

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT (pls. list down specific projects)								
1. INSTALLATION/MAINTENANCE OF STREET LIGHTS								
2. WATER SUPPLY PROGRAM								
pakyaw labor contract: construction of deep well at Sitio Tagtaggat	Francisco	38,000.00	08/10/2022	08/18/2022	100%	38,000.00		Implemented
pakyaw labor re: construction of deep well at Sitio Magatel	Francisco	38,000.00	08/10/2022	08/18/2022	100%	38,000.00		Implemented
Improvement of solar-powered irrigation system - Construction Materials	San Marcos	197,505.00	08/12/2022	8/31/2022	100%	197,505.00		delivered
3. CONSTRUCTION OF MPH AT BRGY. ALBANO								
Construction of Farmers Multi-purpose Bldg.	Albano	3,993,301.68	09/21/2022	01/06/2023	35%	119,799.05		On going
4. COMMUNITY BASE MONITORING SYSTEM (cbms)								
5. COVID 19 Response/Mitigating/Programs/Projects								
SUB TOTAL		4,266,806.68				393,304.05		

4,266,806.68

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
THIRD QUARTER, CY 2022**

Province, City or Municipality: DINGRAS

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
ECONOMIC DEVELOPMENT (pls. list down specific projects)								
1. Tourism Development								
2. Support to Agricultural Devt. Food Security Program								
3. Support to ARCDP								
4. Construction/Maintenanace of Local Roads & Bridges								
JLR,gas re: Maintenance, road re-gravelling & grading.	Espiritu	14,254.20	07/08/2022	07/08/2022	100%	14,254.20		Implemented
5 Support to Livelihood & Cooperative Development								
6. Improvement of New Slaughterhouse								
SUB TOTAL		14,254.20				14,254.20		

14,254.20

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
THIRD QUARTER, CY 2022**

Province, City or Municipality: DINGRAS

ENVIRONMENTAL SERVICES (pls. list down spA85:D92ecific projects)	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Clean and Green Program								
Purchase of 5 stickers used in kurong-kurong distributed to various barangays for solid waste management	Dingras	1,000.00	7/21/2022	08/02/2022	100%	1,000.00		delivered
						-		delivered
2. Support to Solid Waste Management								
JLR, gas, ground leveling, and grading (maintenance of sanitary landfill)	Dingras	26,924.60	07/08/2022	07/08/2022	100%	26,924.60		Implemented
Purchase of kurong-kurong w/ motorcycle for use of various brgy.s of dingras to maintain the solid waste management	Dingras	615,040.00	08/11/2022	9/15/2022	100%	615,040.00		Delivered
Purchase of chainsaw, grass cutter, and wheelbarrow for use in the Municipality of Dingras	Dingras	1,368,270.00	8/30/2022	09/28/2022	100%	1,368,270.00		Delivered
3. Flood Control Projects								
SUB TOTAL		2,011,234.60				2,011,234.60		
GRAND TOTAL		6,292,295.48				2,418,792.85		

2,011,234.60

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


NOEL E. SALVATIERRA
MPDC


ADELA GARCIA
AMT/ Acting MBO


JOEFREY P. SAGUID
Municipal Mayor